



**City of Johannesburg**  
Johannesburg Development Agency

No 3 Helen Joseph Street  
The Bus Factory  
Newtown  
Johannesburg, 2000

PO Box 61877  
Marshalltown  
2107

Tel +27(0) 11 688 7851 (O)  
Fax +27(0) 11 688 7899/63  
E-mail: info@jda.org.za

a world class African city

[www.jda.org.za](http://www.jda.org.za)  
[www.joburg.org.za](http://www.joburg.org.za)

For immediate release  
To: All media  
13 January 2026

## CITY MANAGER LEADS OVERSIGHT OF THE RANDBURG DEPOT



The City of Johannesburg's City Manager, [Dr Floyd Brink](#), conducted an oversight visit this morning to the [Johannesburg Water](#) Depot in Randburg, where a major upgrade project is currently underway.

The visit formed part of the City's ongoing efforts to monitor progress on critical infrastructure projects being implemented by the [Johannesburg Development Agency](#) (JDA).

The depot, located in Region C, plays a vital operational role in servicing Region C and parts of Regions B, D and F, supporting Johannesburg Water's ability to deliver reliable water services across multiple parts of the city.

### Building a better city

**Directors**  
J Maputla (Chairperson) T Mathibe (CEO) S Mpakama (CFO) D Oliphant M Mokoena M Ntanga M Ramonyai V Hlongwa S Masiza T Nawane B Molelekeng N Veyi T Sibeko  
T Msane (Company Secretary)  
Registration Number: 2001/005101/07

The JDA finalised the procurement of the contractor in July 2025, with site handover taking place on 04 August 2025. The total value of the project is R18 million.



The scope of work is being implemented in phases and includes upgrades to the following facilities:

- Administration Block (Main Building)
- Three Workshop Buildings
- Stand-by Building
- Training Centre Building
- Ablution Block
- Security Guard Building
- External works, including paving and landscaping

The bulk of the work undertaken has focused on wet services, including electrical, mechanical, fire, plumbing and ICT installations. Building-related works completed to date include painting, tiling and the installation of suspended ceilings.

The project is currently nearing the Practical Completion stage, with overall progress on compliance and Certificates of Compliance (COCs) at 88%. However, remedial works arising from deficiencies left by previous contractors—particularly relating to wet services, water reticulation, external drainage and stormwater systems—have necessitated rework by the current contractor. This has resulted in a limited extension of time to ensure quality and full compliance.

Despite these challenges, the project remains on track, with completion anticipated by 14 March 2026.



The oversight visit allowed the City Manager and project stakeholders to assess on-site progress, address outstanding issues, and reaffirm the City's commitment to strengthening infrastructure that underpins efficient and sustainable service delivery.

ENDS

Issued by: Kenneth Nxumalo  
Johannesburg Development Agency

For more information:  
Elias Nkabinde  
Email: [enkabinde@jda.org.za](mailto:enkabinde@jda.org.za)  
Phone: 076 961 8022  
Website: [www.jda.org.za](http://www.jda.org.za)